COMPLETION REPORT

1 Name of work : **Providing CC Drain and covering slab at Karekallu in Bagalagunte in Ward No.14.**

2. Sanctioned estimate No. & date : TSW U48/12-12 dt 16.2.2013

3. Head of Account which is chargeable : PCol 2033

4. Entrustment order No. & date : EE/DD/395/12-13 dt 23.2.2013

5. Name of the Contractor : **Technical Manager (West) KRIDL Madhavanagar, Bangalore.**

a) Time stipulated for completion of the work.

b) Delay in execution of work :

7. Measurement recorded in : M.B.No. 828 from Page No. 82702 to 82705

8. Check measurement of the Asst Executive Engineer/Executive Engineer on..... : M.B.No. 828 from page No. 82702 to 82705

9. Name of the Officer/Official Incharge of the work : AEE (DSD)

10. Asst Executive Engineer/Junior Engineer : Manjunath D.S

b) Asst. Executive Engineer : Manjunath D.S

Sanctioned Estimate Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Savings	
19.85	2182932/-	197932/-	—	—

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior/Asst .Engineer
Ward No. - 14

Asst. Executive Engineer(
Bruhath Bangalore Mahanagara Palike

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

~~Accounts Superintendent~~
~~Bruhath Bangalore~~ Mahanagara Palike

Executive Engineer (
Bruhath Bangalore Mahanagara Palike